

atspaceltd.co.uk

# ATSPACE

Total Building Compliance

Version 1.0  
April 2016

---

## Sound Insulation Checklist

---



Call us today on 0800 917 8922  
to speak with an adviser or visit  
[atspaceltd.co.uk](http://atspaceltd.co.uk)

## Sound Insulation Checklist

---

### What is involved?

Sound Insulation Testing is carried out between a pair of vertically or horizontally adjacent spaces, separated by either a party wall OR party floor. The required testing procedure involves setting up a noise source on one side of the party element, and measuring the resultant noise level on the other side of the party element. These figures are then uploaded to our computer and run through our state-of-the-art software suite.

The resultant single number indicates the overall sound reduction capability of the party element being tested. These figures are then compared to the minimum levels given in Approved Document E of the Building Regulations. These are then classed with either a 'Pass' or a 'Fail'.

Where a party elements' calculated single figure value exceed these minimum requirements, no further action should be taken. Where the party elements' single figure value fall short of these minimum requirements, remedial action should be taken to improve the sound insulation. The element should then be re-tested until the minimum requirements under Building Regulations are achieved.

Due to operational procedure and in the interests of Health and Safety, we CANNOT allow anyone else in the room(s) that are being tested as our equipment emits a sound level in excess of 110 dB(A). Our sound source is remote controlled and can start without warning at any time. Without protection there is potential for permanent hearing damage when exposed to this level of noise.



---

Should you require any assistance with this checklist, or if you would like to hear more about our other building regulation compliance services, please contact us at

**[info@atspaceltd.co.uk](mailto:info@atspaceltd.co.uk)**  
**0800 917 8922**

When completed please send to:  
ATSPACE, Unit 3 & 4, The Cokenach Estate,  
Barkway, Royston, Hertfordshire, SG8 8DL

## Requirements

- 1 Parking for a single vehicle should be made available as close to the testing rooms as possible.
- 2 All rooms must be unoccupied.
- 3 If the site is occupied, all room(s) undergoing sound insulation testing must be vacated by all personnel for the duration of the testing - including pets and children. (As our sound source is remote controlled it can start without warning at any time. Without protection there is a potential risk for permanent hearing damage when exposed to this level of noise).
- 4 Reasonably quiet conditions are required. No power tools are to be operated in the near vicinity during the test. No vehicles should be allowed to manoeuvre near the test rooms.
- 5 240v power sockets should be live and available in each test room.
- 6 All doors should be in place and be fully closable.
- 7 All windows should be fully fitted and closable. Trickle vents in place or temporarily blocked for the duration of the test.
- 8 All skirting boards should be fitted and in place.
- 9 Smoke alarm detectors must be deactivated for the duration of test.
- 10 Floors to be tested should not have any carpet or any soft floor covering. This will need to be lifted to be legally tested. Laminate and hardwood floors are part of the floor construction and can be tested.
- 11 Simultaneous access to both sides of the party element being tested is required. Where adjacent dwellings are under separate ownership suitable access arrangements should be in place prior to our visit.
- 12 ALL rooms to be tested should be clear of debris and furniture.

**Non-compliance with the conditions outlined above will result in us not being able to carry out the Test(s), and an abortive visit charge will be issued.**